

Tentative Schedule

DRAFT SCHEDULE		
EVENT	DATE	NOTES
CON Application Submitted	5/19/08	
Tolling of Time / CON Comment Period	June, July	
PUC Meeting - Accepting ISFSI CON Application	7/15/08	
Applicant Submittal of Scoping EAW Information	8/15/08	Assuming Applicant is Prepared to Submit
Issue Scoping EAW and Draft Scoping Decision (press release)	8/25/08	
Notice of Comment Period in EQB Monitor	8/25/08	Trigger for Scoping Meeting, Comment Period
Public Scoping Meeting	9/10/08	15 days from EQB, + 1 day bump
Comment Period Ends	10/7/08	30 days from EQB, + 14day bump
Scoping Decision Issued	10/26/08	
EIS Preparation Notice in EQB Monitor and as Press Release.	11/25/08	
Draft EIS Developed	December, January	Estimated Time for Completing DEIS = 3 Months.
Draft EIS Issued; Press release	3/17/09	Trigger for Notice, Meeting, and Comment Period
Notice (DEIS) in EQB Monitor	4/14/09	
DEIS Public Meeting	4/29/09	
DEIS Comment Period Ends	5/13/09	
Contested Case Hearing		
** Public Hearing		Hearing After DEIS Comment Period Closes
** Evidentiary Hearing		After Public Hearing
Response to Comments; Final EIS Developed	June 15, 2009	Estimate = 1 Month to Finalize EIS
Notice of Final EIS; Press Release	6/15/09	Trigger for Notice, Comment Period
Notice (FEIS) in EQB Monitor	6/29/09	
Public Hearing Comment Period Ends		
Notice of Final EIS Adequacy	July 20, 2009	
Report from ALJ	Sept?	Estimate = 2 Months after Evidentiary Hearing
Determination of Adequacy of Final EIS by DOC Commissioner	August 2009	
Exceptions PUC Decision	15 days P ALJ report Fall 2009 Oct 2009	



Jan 2010 by 13 ~~to 11~~ Review